GOKUL ENTERPRISES

GROUND WATER CONSULTANTS

No. 570/2, 2nd Block, 7th Main, 80 Feet Road, Subbannapalya, Banaswadi, Bengaluru - 560 043.

Mobile : 96633 75929

Report No. : 15/MJ/0314

NAME OF CLIENT : M/s BBMP

Sir/Madam,

1. Geological Investigation Date : 02/03/14
   (a) Location [Survey No. Village, Area etc.] Inland No. 5 Anjanadri Layout III Cross
   (b) district
2. Purpose of Borewell : Drining / Irrigation / Industry etc.,
3. Well Inventory Study within 250 m : Good
4. Re-charge Conditions : Moderate

Ground water - Technical Details

1. Area Investigation Slopes Towards : South
2. Topology : Plain / Uneven / Undulated
3. Soil Texture : Brown & Sandy
4. Lithology / Geology of area : Granite
5. VES Details If geo-physical data — NA —
6. Location is : Feasible / Not feasible Feasible
7. Dia of Borewell : 6½"
8. Depth Recommended : 270 M
9. Casing Pipe required : 6M
10. Method of Installation :
11. PVC outer casing [if reqd] : 12M
12. Aquifer Zones : (a) 180 - 210 M
    (b) 230 - 240 M
13. Yield estimated (approx) : About 1000 GPM
14. Location shown to : The party

R. Kannabiran
(KANNABIRAN .R. M.Sc.)
(Geologist)

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಬಾ

WELL – LOG

1,Name of drilling organization; For Sri Balaji Drilling Contractors

2, Name of client ; BBMP

3, Date of drilling ; 9.3.14.

4, Area a) Ward No.; 5
b) Location; Anjanadri Layout. 11th Cross.

5, Depth of Borewell; 271.25 mts.

6, Casing pipe Outer PVC; 12.19 mts. not comming.

7, Casing pipe MS erected; 64.00 mts. Casing Removed.

8, Collars used (no); 2 nos.

9, Rock Strata;

10, Estimated Yield (Airline method); Dry. Gph.

11, Pump recomanded; HP Stage.

12, Remarks if any; Dry fractures.

Seal and signature of Hydro-Geologist

R. KANNABIRAN M.Sc.,

R. Kannabiran

Hydro - Geologist

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore